

Nasik TPS (U-3):

Sr.no.	Activity	Status/ Remark
1.	Selection of Design Consultant	Contract given to M/s Evonik on 20.11.08 by CEA & KfW.
2.	Feasibility Report	DPR with Option "D"- estimated cost 481.46 Cr. is accepted and approved by board on 21.10.2010.
3.	Cabinet Approval	Cabinet has given approval for EER&M of Nasik U-3 on 15.06.2011.
4.	MERC Approval	In principle approval of MERC for capital expenditure is received vide Letter MERC/CAPEX/20112012/07 dtd. 01.04.11
5.	Loan agreement	<ul style="list-style-type: none">➤ Note to the Board for signing loan agreement is approved in the Board Meeting dtd 23.12.10.➤ Note to the Board for amendment in signing loan agreement regarding dry fly ash system is approved on 17.06.11.

Nasik TPS (U-3):

Sr. No.	Activity	Status/ Remark
6.	Implementation Consultancy	<ul style="list-style-type: none"> ➤ Bid opening carried out on 08.09.2011. 3 nos of bids received. Technical evaluation completed & Clearance to the same is received from KfW vide email dtd.27.09.11. ➤ Price bid opened on 17.10.2011. Price bid evaluation forwarded to KfW for NOL on 01.11.2011.
7.	Quality Assurance consultancy	<ul style="list-style-type: none"> ➤ Draft of Notice of EOI for Quality assurance was sent to KfW for clearance on 30.04.11. Clearance for publishing EOI is received from KfW on 29.06.11. Sent to NTPS for further necessary action. ➤ Notice for EOI published on 10.08.11. ➤ Last date of submission of EOI was 31.10.11. 7 no. of EOIs received.
8.	BTG package	<p>Commercial document and general technical requirement document of BTG Package is sent to KfW on 05.07.11 and 03.08.11. The details BTG specifications of procurement packages, drawings and reports are prepared by NTPS and will be made available to the Imp. Consultant for further action.</p>